| Task | Phase/Task | East Harbor | Eagle Neck Creek | Pamet River TCR |
|-----------|---|-----------------------|-----------------------|-----------------|
| Phase I | Project Initiation & Field Investigation | Х | Х | Х |
| 1 | Project Kickoff Meeting (Town & stakeholders) | Х | Х | Х |
| 2 | Existing Data Review | Х | Х | Х |
| 3 | Site Survey | Х | Х | Х |
| 4 | Tidal Study | Х | Х | Х |
| 5 | Wetlands Delineation | Х | Х | Х |
| 6 | Shellfish Survey | Х | Х | N/A |
| 7 | Subsurface Investigation | Х | Х | Х |
| 8 | Develop Existing Condition Base Plans | Х | Х | Х |
| Phase II | Supplemental Surveys, Preliminary Design Cost Estimates | Х | Х | Х |
| 9 | Watershed Hydrologic & Hydraulic Modeling & Impacts | Х | Х | Х |
| 10 | Resource Evaluation & Mapping | Х | Х | Х |
| 11 | Alternative Analysis on culvert sizing, configuration, tide control | Х | Х | X |
| | Scour analysis & mitigation | Х | Х | X |
| | Geotechnical Analysis & Foundation Design | Х | Х | X |
| 14 | Proposed Project Costing | Х | Х | Х |
| 15 | Preliminary Design & Field Investigation Report | Х | Х | Х |
| 16 | Meeting w/Town & stakeholders to discuss Report Findings | Х | Х | X |
| Phase III | Final Design and Permitting | Х | Х | Not Authorized |
| 17 | Public Meeting to present proposed design & receive feedback | Х | Х | |
| 18 | Final Engineering Design, Plans, & Cost Estimates | Х | Х | |
| 19 | Environmental Permitting | Х | Х | |
| Phase IV | Bidding & Construction Phase Support | On Going ¹ | On Going ² | Not Authorized |
| | Develop Bid & Contract Documents | Х | Х | |
| 21 | Bid Support | Х | Х | |
| 22 | Construction Methodology Review (submittal review) | Х | Х | |
| | Pre-construction Vegetation Survey | Х | Х | |
| | Construction Meetings & Oversite (actual construction) | Est Sum 2022 | Est Sum 2022 | |
| 24 | Environmental Complience Review & Final Report | Est Fall 2022 | Est Fall 2022 | |

x - Completed

N/A - Not Applicable

Est - Estimated Completion Time

TBD - To Be Determined

¹ East Harbor - Construction is on going with completion by Summer 20222 Eagle Neck Crek - Construction is on going with completion by Summer 2022

- 3 Mill Pond Depending a shellfish survey may be needed for permitting if significant dredging is invovled.
- 4 Mill Pond Preliminary Design Analysis is On Going with completion by June 30, 2022 (MA FY deadline)
- 5 Little Pamet River Deliverables are complete but note that a simple Tech Memo is being prepared that will only include the Field
- 6 Little Pamet River Meeting will be arranged if needed after the Field Investigation Tech Memo has been submitted.

| Mill Pond | Little Pamet | | |
|------------------|-----------------------------|--|--|
| Х | Х | | |
| Х | Х | | |
| Х | Х | | |
| Х | Х | | |
| Х | Х | | |
| Х | X | | |
| N/A ³ | Х | | |
| Х | Х | | |
| Х | Х | | |
| On Going⁴ | Х | | |
| Est June 2022 | X | | |
| Est June 2022 | Х | | |
| Est June 2022 | Х | | |
| Est June 2022 | Not Authorized | | |
| Est June 2022 | Not Authorized | | |
| Est June 2022 | X | | |
| Est June 2022 | Est April 2022 ⁵ | | |
| Est June 2022 | TBD ⁶ | | |
| Not Authorized | Not Authorized | | |
| | | | |
| | | | |
| | | | |
| Not Authorized | Not Authorized | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Investigation. Preliminary Design was not authorized.